



# Soil Erosion and Sediment Control Plan

**For:**

## **Coddington Cove Commons**

300 Coddington Highway  
Middletown, RI 02842

---

**Applicant:**

Mello Realty, Inc  
PO Box 4129  
Middletown, RI 02842

---

**Owner:**

Mello Realty, Inc  
PO Box 4129  
Middletown, RI 02842

---

**Estimated Project Dates:**

Start Date: TBD

Completion Date: TBD

---

**SESC Plan Prepared By:**

Northeast Engineers & Consultants, Inc.  
Jeremy Rosa, Civil Engineer  
6 Valley Road  
Middletown, RI, 02842  
401-849-0810  
JeremyR@northeastengineers.com  
Professional Engineer (#9826)

---

**SESC Plan  
Preparation Date:**

May 21, 2024

---

**SESC Plan Revision Date:**

n/a

---

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

## OWNER CERTIFICATION

*I certify under penalty of law that this document and all attachments were prepared under the direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete.*

*I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I am aware that it is the responsibility of the site owner and operator to implement and amend the Soil Erosion and Sediment Control Plan as appropriate in accordance with the requirements of the RIPDES Construction General Permit.*

Owner Signature: Jean Mello Date: 5/21/24

Owner Name: Jean Mello  
Owner Title:  
Company Name: Mello Realty, Inc.  
Address: PO Box 4129  
Phone Number: 401-641-5140  
Email Address: [jeanmello1@gmail.com](mailto:jeanmello1@gmail.com)

## OPERATOR CERTIFICATION

*I certify under penalty of law that this document and all attachments were prepared under the direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering the information, the information submitted is, to the best of my knowledge and belief, true, accurate, and complete.*

*I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations. I am aware that it is the responsibility of the owner/operator to implement and amend the Soil Erosion and Sediment Control Plan as appropriate in accordance with the requirements of the RIPDES Construction General Permit.*

---

Operator Signature:

Date

Operator Representative:

Operator Title:

Operator Company Name:

Address:

Phone Number:

Email Address:

## TABLE OF CONTENTS

---

OWNER CERTIFICATION .....	ii
OPERATOR CERTIFICATION .....	iii
TABLE OF CONTENTS .....	iv
INTRODUCTION .....	1
ADDITIONAL RESOURCES .....	2
SECTION 1: SITE DESCRIPTION .....	3
1.1 Project/Site Information .....	3
1.2 Receiving Waters.....	6
1.3 Natural Heritage Area Information.....	6
1.4 Historic Preservation/Cultural Resources.....	6
1.5 Site Features and Constraints .....	7
SECTION 2: EROSION, RUNOFF, AND SEDIMENT CONTROL.....	8
2.1 Avoid and Protect Sensitive Areas and Natural Features.....	8
2.2 Minimize Area of Disturbance.....	9
2.3 Minimize the Disturbance of Steep Slopes .....	9
2.4 Preserve Topsoil.....	10
2.5 Stabilize Soils .....	10
2.6 Protect Storm Drain Outlets .....	12
2.7 Establish Temporary Controls for the Protection of Post-Construction Stormwater Treatment Practices .....	12
2.8 Divert or Manage Run-on from Up-gradient Areas.....	12
2.9 Retain Sediment Onsite through Structural and Non-Structural Practices.....	13
2.10 Properly Design Constructed Stormwater Conveyance Channels.....	17
2.11 Erosion, Runoff, and Sediment Control Measure List.....	18
SECTION 3: CONSTRUCTION ACTIVITY POLLUTION PREVENTION.....	19
3.1 Existing Data of Known Discharges from Site .....	19
3.2 Prohibited Discharges .....	19
3.3 Proper Waste Disposal.....	20
3.4 Spill Prevention and Control .....	20
3.5 Control of Allowable Non-Stormwater Discharges .....	21
3.6 Control Dewatering Practices .....	21
3.7 Establish Proper Building Material Staging Areas .....	22
3.8 Minimize Dust.....	23
3.9 Designate Washout Areas .....	23
3.10 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices .....	23
3.11 Chemical Treatment for Erosion and Sediment Control .....	24
3.12 Construction Activity Pollution Prevention Control Measure List.....	25
SECTION 4: CONTROL MEASURE INSTALLATION, INSPECTION, AND MAINTENANCE .....	26
4.1 Installation .....	26
4.2 Monitoring Weather Conditions .....	26

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

4.3	Inspections .....	27
4.4	Maintenance.....	28
4.5	Corrective Actions .....	28
SECTION 5: AMENDMENTS .....		30
SECTION 6: RECORDKEEPING .....		31
SECTION 7: PARTY CERTIFICATIONS .....		32
LIST OF ATTACHMENTS .....		33

## INTRODUCTION

This Construction Site Soil Erosion and Sediment Control Plan (SESC Plan) has been prepared for the **Mello Realty, Inc.** for a **4-structure tradesman center on Coddington Highway in Middletown, RI**. In accordance with the RIDEM Rhode Island Pollutant Discharge Elimination System (RIPDES) General Permit for Stormwater Discharge Associated with Construction Activity (RIPDES Construction General Permit (“CGP”)), projects that disturb one (1) or more acres require the preparation of a SESC Plan. This SESC Plan provides guidance for complying with the terms and conditions of the RIPDES Construction General Permit and Minimum Standard 10 of the RI Stormwater Design and Installation Standards Manual. In addition, this SESC Plan is also consistent with Part D of the *RI SESC Handbook* entitled “Soil Erosion and Sediment Control Plans”. This document does not negate or eliminate the need to understand and adhere to all applicable RIPDES regulations.

The purpose of erosion, runoff, and sedimentation control measures is to prevent pollutants from leaving the construction site and entering waterways or environmentally sensitive areas during and after construction. This SESC Plan has been prepared prior to the initiation of construction activities to address anticipated worksite conditions. The control measures depicted on the site plan and described in this narrative should be considered the minimum measures required to control erosion, sedimentation, and stormwater runoff at the site. Since construction is a dynamic process with changing site conditions, it is the operator’s responsibility to manage the site during each construction phase so as to prevent pollutants from leaving the site. This may require the operator to revise and amend the SESC Plan during construction to address varying site and/or weather conditions, such as by adding or realigning erosion or sediment controls to ensure the SESC Plan remains compliant with the RIPDES Construction General Permit. Records of these changes must be added to the amendment log attached to the SESC Plan, and to the site plans as “red-lined” drawings. Please Note: **Even if practices are correctly installed on a site according to the approved plan, the site is only in compliance when erosion, runoff, and sedimentation are effectively controlled throughout the entire site.**

It is the responsibility of the site owner and the site operator to maintain the SESC Plan at the site, including all attachments, amendments and inspection records, and to make all records available for inspection by RIDEM during and after construction. (RIPDES CGP - Part III.G)

The site owner, the site operator, and the designated site inspector are required to review the SESC Plan and sign the Party Certification pages (Section 8). The primary contractor (if different) and all subcontractors (if applicable) involved in earthwork or exterior construction activities are also required to review the SESC Plan and sign the certification pages before construction begins.

Any questions regarding the SESC Plan, control measures, inspection requirements, or any other facet of this document may be addressed to the RIDEM Office of Water Resources, at 401-222-4700 or via email: [water@dem.ri.gov](mailto:water@dem.ri.gov).

## ADDITIONAL RESOURCES

Rhode Island Department of Environmental Management  
Office of Water Resources  
235 Promenade Street  
Providence, RI 02908-5767  
phone: 401-222-4700  
email: [water@dem.ri.gov](mailto:water@dem.ri.gov)

RIDEM *RI Stormwater Design and Installation Standards Manual* (RISDISM) (as amended)  
<http://www.dem.state.ri.us/programs/benviron/water/permits/ripdes/stwater/t4guide/desman.htm>

*RI Soil Erosion and Sediment Control Handbook* <http://www.dem.state.ri.us/soilerosion2014final.pdf>

RIDEM 2013 RIPDES Construction General Permit  
<http://www.dem.ri.gov/pubs/regs/regs/water/ripdesca.pdf>

Rhode Island Department of Transportation *Standard Specifications for Road and Bridge Design and Other Specifications* and *Standard Details* <http://www.dot.ri.gov/business/bluebook.php>

RIDEM Office of Water Resources Coordinated Stormwater Permitting website  
<http://www.dem.state.ri.us/programs/benviron/water/permits/swcoord/index.htm>

RIDEM RIPDES Stormwater website  
<http://www.dem.state.ri.us/programs/benviron/water/permits/ripdes/stwater/index.htm>

RIDEM Water Quality website (for 303(d) and TMDL listings)  
<http://www.dem.ri.gov/programs/benviron/water/quality/index.htm>

RIDEM Rhode Island Natural Heritage Program  
<http://www.dem.ri.gov/programs/bpoladm/plandev/heritage/index.htm>

RIDEM Geographic Data Viewer – Environmental Resource Map  
<http://www.dem.ri.gov/maps/index.htm>

Natural Resources Conservation Service - Rhode Island Soil Survey Program  
<http://www.ri.nrcs.usda.gov/technical/soils.html>

EPA NPDES – Stormwater Discharges from Construction Activities webpage:  
<http://water.epa.gov/polwaste/npdes/stormwater/Stormwater-Discharges-From-Construction-Activities.cfm>

EPA Construction Site Stormwater Runoff Control BMP Menu  
<http://water.epa.gov/polwaste/npdes/swbmp/Construction-Site-Stormwater-Run-Off-Control.cfm>

## SECTION 1: SITE DESCRIPTION

### 1.1 Project/Site Information

Project/Site Name: Coddington Cove Commons

Site Information:

City / Town:	Middletown, Rhode Island
Adjacent Roadways:	Coddington Highway (RI State Roadway)
Lot(s) identification:	A.P. 103 Lot 403
Zoning District:	LI (Light Industrial)
Current Use:	Construction Yard
Site Area:	3.84 Acres

The Site is, and has historically been, a vacant property, having been used as a construction materials storage yard since the late 1970s (based on available aerial photography). The site is accessed from the abutting roadway via a formal curb cut recently constructed by RIDOT. The Site abuts a RIPTA facility to the west, "Bay View Park" mobile home development to the east and the "Mariner Village" multifamily development to the south. Aside from sparse vegetation around the perimeter, ground cover consists of compacted gravel aisles, towering piles of earth and debris, and other construction related materials and vehicles. The only site improvements consist of small pens constructed of low block walls used to delineate material storage. The terrain on the property slopes upwards from the roadway towards Mariner Village at the rear. The approximate grade change across the site is fifteen (15) feet. The site is bisected longitudinally by a drainage easement to the town, in which a 36" diameter drain runs from the back of the property to the front, at which point it enters a small drainage pond. A second town drain line then exits this pond and runs parallel to the roadway and into the RIPTA property. A municipal sewer line crosses the rear of the property in another easement. This line terminates at a pump station located in the RIPTA property. Lastly, an abandoned sewer line runs along the west property line towards Coddington Highway in an easement granted to the City of Newport. Municipal sewer is available in the abutting roadway while an existing municipal water service stub is present at the rear of the site originating from Rosa Terrace to the southwest. No water main is present in Coddington Highway. Overhead electrical and communication services are available on the along the roadway. There are no stormwater quality or control devices of any note located on the property. The frontage along Coddington Highway includes a concrete sidewalk with precast concrete curbing.

There are no wetlands or other features protected by the state located on the property. The site is not located within a Town of Middletown Watershed Protection District. The site is not located within an impaired watershed. The property is not located with a flood zone having any development restrictions.

In general, the site slopes from the south towards Coddington Highway and the RIPTA facility to the west. Large piles of concrete, brick, soil, and other materials are present. The soil type on site is UD (Udorthents) as designated by the USDA Natural Resource Conservation Service. Soil evaluations performed in January of 2024 revealed roughly 7 feet of highly compacted gravel rendering the site

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

nearly completely impervious. The water table was determined to be effectively at the surface. Only one soil evaluation performed at the rear of the site revealed any original material which consisted of silts.

The owner intends to redevelop the property for use as a tradesman center. The development is to include 4 structures housing 12 units per structure. The buildings are to be arranged in a grid running north/south. The structures will be facing both to the west and east and also inwards towards a central aisle. Paved parking is to be arranged along the property lines and along the faces of the structures. The buildings are to be stepped in order to accommodate the grade change across the site. The proposed development will occupy the majority of the site. The existing entry from Coddington Highway will be retained. Proper circulation for standard and emergency vehicle access will be provided. Enclosed trash areas are to be located adjacent to each structure in the parking areas. A retaining wall along the east property line will be required for the intended grades. The proposed lot coverage shall be within the maximum 35% lot coverage allowable by the zoning ordinance.

The existing municipal drain line which bisects the property shall remain. The stormwater system shall consist of two subsurface sand filters and one subsurface detention system. The contributing stormwater system has been designed to be outside of the town easement to the extent feasible. The small drain pond will be removed and the town 36" will be piped to the town 48" line. The proposed sand filters and detention system will connect to the town system. Pretreatment for the sand filters will be provided by three Cascade hydrodynamic separators.

The objectives of the project stormwater system are to accomplish the following:

- 1. Provide water quality for stormwater runoff in accordance with the Rhode Island Stormwater Design and Installation Rules (250-RICR-150-10-8), hereafter abbreviated as the "Rules".**
- 2. Convey stormwater from upland properties through the Site consistent with the existing conditions.**
- 3. Maintain the overall drainage patterns from the site to the extent practicable.**
- 4. Reduce the peak rate of runoff to the downstream design points.**
- 5. Maintain the total volume runoff to the downstream state right of way.**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**Project Street/Location:**

- East of town line on south side of Coddington Highway



The following are estimates of the construction site area:

- Total Project Area **3.84 acres**
- Total Project Area to be Disturbed **3.84 acres**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**1.2 Receiving Waters**

RIPDES CGP - Parts IV.A.7 & IV.A.8

List/description of separate storm sewer systems or drainage systems that may be impacted during construction and the water bodies that receive discharges from each storm sewer or drainage system:

- **RIDOT Stormwater System in Valley Road**

List/description of receiving waters that may be impacted during construction:

- **Newport Harbor / Coddington Cove (RI0007030E-01A)**

Are any of the receiving waters in the vicinity of the proposed construction project listed as being impaired or subject to a TMDL?

Yes       No

If yes, List/provide description of 303(d)/TMDL waters and applicable TMDL requirements that must be addressed during construction:

**1.3 Natural Heritage Area Information**

RIPDES CGP - Part III.H

Are there any Natural Heritage Areas being disturbed by the construction activity or will discharges be directed to the Natural Heritage Area as a result of the construction activity?

Yes       No

If yes, describe or refer to documentation which determines the likelihood of an impact on this area and the steps that will be taken to address any impacts.

**1.4 Historic Preservation/Cultural Resources**

Are there any historic properties, historic cemeteries or cultural resources on or near the construction site?

Yes       No

Describe how this determination was made and summarize state or tribal review comments:

- **Visual site inspection.**

If yes, describe or refer to documentation which determines the likelihood of an impact on this historic property, historic cemetery or cultural resource and the steps taken to address that impact including any conditions or mitigation measures that were approved by other parties.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

- N/A

**1.5 Site Features and Constraints**

List All Site Constraints and Sensitive Areas that require avoidance and protection through the implementation of control measures:

- **State Highway Stormwater System**

## **SECTION 2: EROSION, RUNOFF, AND SEDIMENT CONTROL**

RIPDES Construction General Permit – Part III.J.1

The purpose of erosion controls is to prevent sediment from being detached and moved by wind or the action of raindrop, sheet, rill, gully, and channel erosion. Properly installed and maintained erosion controls are the primary defense against sediment pollution.

Runoff controls are used to slow the velocity of concentrated water flows. By intercepting and diverting stormwater runoff to a stabilized outlet, or treatment practice or by converting concentrated flows to sheet flow, erosion and sedimentation are reduced.

Sediment controls are the last line of defense against moving sediment. The purpose is to prevent sediment from leaving the construction site and entering environmentally sensitive areas.

This section describes the set of control measures that will be installed before and during the construction project to avoid, mitigate, and reduce impacts associated with construction activity. Specific control measures and their applicability are contained in Section Four: Erosion Control Measures, Section Five: Runoff Control Measures, and Section Six: Sediment Control Measures of the *RI SESC Handbook*. The *RI SESC Handbook* can be found at the following address:

<http://www.dem.ri.gov/soilerosion2014final.pdf>.

### **2.1 Avoid and Protect Sensitive Areas and Natural Features**

Areas of existing and remaining vegetation and areas that are to be protected as identified in the Section 1.6 of the SESC Plan must be clearly identified on the SESC Site Plans for each Phase of Construction. Prior to any land disturbance activities commencing on the site, the Contractor shall physically mark limits of disturbance (LOD) on the site and any areas to be protected within the site, so that workers can clearly identify the areas to be protected.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

Feature Requiring Protection	Construction Phase #	Method of Protection	Sheet #
Abutting properties	All	Silt fence/filter sock	C-8

**2.2 Minimize Area of Disturbance**

Will >5 acres be disturbed in order to complete this project?

Yes       No

Will <5 acres be disturbed or will disturbance activities be completed within a six (6) month window?

Yes       No

Based on the answers to the above questions will phasing be required for this project?

Yes       No

**2.3 Minimize the Disturbance of Steep Slopes**

Are steep slopes (>15%) present within the proposed project area?

Yes       No

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

## 2.4 Preserve Topsoil

Site owners and operators must preserve existing topsoil on the construction site to the maximum extent feasible and as necessary to support healthy vegetation, promote soil stabilization, and increase stormwater infiltration rates in the post-construction phase of the project.

Will the existing topsoil be preserved at the site?

Yes       No

**There is functionally no topsoil on site. The entirety of the property is used as a construction materials storage yard.**

Soil compaction must be minimized by maintaining limits of disturbance throughout construction. In instances where site soils are compacted the site owner and operator must restore infiltration capacity of the compacted soils by tilling or scarifying compacted soils and amending soils as necessary to ensure that a minimum depth of topsoil is available in these areas.

Areas of the site where compaction must be minimized shall be flagged on site prior to construction. The area in question is the area of the proposed leachfield. No stockpiling is permitted and construction traffic shall be minimized in this area.

## 2.5 Stabilize Soils

Upon completion and acceptance of site preparation and initial installation of erosion, runoff, and sediment controls and temporary pollution prevention measures, the operator shall initiate appropriate temporary or permanent stabilization practices during all phases of construction on all disturbed areas as soon as possible, but not more than fourteen (14) days after the construction activity in that area has temporarily or permanently ceased.

Any disturbed areas that will not have active construction activity occurring within 14 days must be stabilized using the control measures depicted in the SESC Site Plans, in accordance with the *RI SESC Handbook*, and per manufacturer product specifications.

Only areas that can be reasonably expected to have active construction work being performed within 14 days of disturbance will be cleared/grubbed at any one time. It is NOT acceptable to clear and grub the entire construction site if portions will not be active within the 14-day time frame. Proper phasing of clearing and grubbing activities shall include temporary stabilization techniques for areas cleared and grubbed that will not be active within the 14-day time frame.

All disturbed soils exposed prior to October 15 of any calendar year shall be seeded by that date if vegetative measures are the intended soil stabilization method. Any such areas that do not have adequate vegetative stabilization, as determined by the site operator or designated inspector, by November 15, must be stabilized through the use of non-vegetative erosion control measures. If work continues within any of these areas during the period from October 15 through April 15, care must be

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

taken to ensure that only the area required for that day's work is exposed, and all erodible soil must be re-stabilized within 5 working days. In limited circumstances, stabilization may not be required if the intended function of a specific area of the site necessitates that it remains disturbed (i.e. construction of a motocross track).

Temporary Vegetative Control Measures

- Any disturbed areas which are to be left temporarily disturbed and which will be regarded later during construction shall be stabilized within fourteen days. This stabilization shall consist of the application of limestone and fertilizer. The application for limestone shall be 3 tons per acre and the application of fertilizer shall be 600 lbs per acres (10-10-10). Winter Rye seed shall be applied at 100 lbs per acre. A topping of straw mulch shall be applied at the rate of 1.5 tons/acre.

Temporary Non-Vegetative Control Measures

- Erosion control blankets are to be applied on any proposed slopes exceeding 3:1 (horizontal to vertical).
- Apply temporary rip-rap over filter fabric in areas of temporary concentration of stormwater.
- Water dousing of areas of exposed soil during periods of dry weather shall be used to minimize the potential for airborne dust from construction areas. The water dousing shall be undertaken periodically at intervals to be recommended by the Site Engineer to provide adequate protection against blowing and transport of dust from exposed areas. Site construction and delivery traffic shall be restricted to main site access routes, and all paved parking areas shall be swept at regular intervals to assist in dust control.

Permanent Vegetative Control Measures

- Apply loam and seed to all disturbed areas not surfaced for parking or structures. Loam and seed requirements are specified in RIDOT L.01 & L.02. A minimum of 4 inches of loam shall be installed. The loam shall be graded to a smooth condition and stones and other objects larger than 2 inches shall be removed.

Permanent Non-Vegetative Control Measures

- **No final grades steeper than 3 to 1 (horizontal to vertical).**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**2.6 Protect Storm Drain Outlets**

Temporary or permanent outlet protection must be used to prevent scour and erosion at discharge points through the protection of the soil surface, reduction in discharge velocities, and through the promotion of infiltration. Outlets often have high velocities, high volume flows, and require strong materials that will withstand the forces of stormwater. Storm drain outlet control measures also offer a last line of protection against sediment entering environmentally sensitive areas.

All stormwater outlets that may discharge sediment-laden stormwater flow from the construction site must be protected using the control practices depicted on the approved plan set and in accordance with the *RI SESC Handbook*.

Will temporary or permanent point source discharges be generated at the site as the result of construction of sediment traps or basins, diversions, and conveyance channels?

Yes       No

**2.7 Establish Temporary Controls for the Protection of Post-Construction Stormwater Treatment Practices**

Temporary measures shall be installed to protect permanent or long-term stormwater control and treatment measures as they are installed and throughout the construction phase of the project so that they will function properly when they are brought online.

Will long-term stormwater treatment practices be installed at the site?

Yes       No

**These measures are shown on the Soil Erosion, Sediment Control Plan (Sheet C-7).**

**2.8 Divert or Manage Run-on from Up-gradient Areas**

Is stormwater from off-site areas anticipated to flow onto the project area or onto areas where soils will be disturbed?

Yes       No

**The site receives runoff from off-site area.**

## 2.9 Retain Sediment Onsite through Structural and Non-Structural Practices

**SEDIMENT BARRIERS** must be installed along the perimeter areas of the site that will receive stormwater from disturbed areas. This also may include the use of sediment barriers along the contour of disturbed slopes to maintain sheet flow and minimize rill and gully erosion during construction. Installation and maintenance of sediment barriers must be completed in accordance with the maintenance requirements specified by the product manufacturer or the *RI SESC Handbook*.

Will sediment barriers be utilized at the toe of slopes and other downgradient areas subject to stormwater impacts and erosion during construction?

Yes       No

**Silt Fence or filter socks will be utilized where necessary as shown on plan. These devices may be substituted with straw wattles, or a combination of these devices. These devices will prevent sediment transport to downstream areas. Only one row of these devices is recommended.**

Will sediment barriers be utilized along the contour of slopes to maintain sheet flow and minimize rill and gully erosion during construction?

Yes       No

**INLET PROTECTION** will be utilized to prevent soil and debris from entering storm drain inlets. These measures are usually temporary and are implemented before a site is disturbed. ALL stormwater inlets &/or catch basins that are operational during construction and have the potential to receive sediment-laden stormwater flow from the construction site must be protected using control measures outlined in the *RI SESC Handbook*.

For more information on inlet protection refer to the *RI SESC Handbook*, Inlet Protection control measure.

### **Maintenance**

The operator must clean, or remove and replace the inlet protection measures as sediment accumulates; the filter becomes clogged, and/or as performance is compromised. Accumulated sediment adjacent to the inlet protection measures should be removed by the end of the same work day in which it is found or by the end of the following work day if removal by the same work day is not feasible.

These inlet protection devices shall at a minimum consist of silt sack inserts installed into all inlet structures. These devices shall be installed and maintained per the detail provided. Additionally, until

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

such time as the pavement binder is installed, surface inlet structures may be protected by straw bale inlet protection.

Do inlets exist adjacent to or within the project area that require temporary protection?

Yes       No

Storm drain inlets in the downstream roadways will require similar silt sack inserts to capture sediments in the event of a failure of on-site control. These devices will be installed and maintained per the detail provided.

The following lists the proposed storm drain inlet types selected from Section Six of the *RI SESC Handbook*. Each row is unique for each phase and inlet protection type.

INLET PROTECTION			
Construction Phase #	Inlet Protection Type	Inlet Protection is labeled on Sheet #	Detail(s) is/are on Sheet #
All	Silt sack	C-7	C-8

**CONSTRUCTION ENTRANCES** may be used in conjunction with the stabilization of existing paved areas to reduce the amount of sediment tracking off the project. This project has avoided placing construction entrances on poorly drained soils where possible. Where poorly drained soils could not be eliminated, the detail includes subsurface drainage.

Any construction site access point must employ the control measures on the approved SESC site plans and in accordance with the *RI SESC Handbook*. Construction entrances shall be used in conjunction with the stabilization of construction roads to reduce the amount of mud picked up by construction vehicles. All construction access roads shall be constructed prior to any roadway accepting construction traffic.

The site owner and operator must:

1. Restrict vehicle use to properly designated exit points.
2. Use properly designed and constructed construction entrances at all points that exit onto paved roads so that sediment removal occurs prior to vehicle exit.
3. When and where necessary, use additional controls to remove sediment from vehicle tires prior to exit (i.e. wheel washing racks, rumble strips, and rattle plates).
4. Where sediment has been tracked out from the construction site onto the surface of off-site streets, other paved areas, and sidewalks, the deposited sediment must be removed by the

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

end of the same work day in which the track out occurs. Track-out must be removed by sweeping, shoveling, or vacuuming these surfaces, or by using other similarly effective means of sediment removal.

Will construction entrances be utilized at the proposed construction site?

Yes       No

CONSTRUCTION ENTRANCE			
Construction Phase #	Soil Type at the Entrance	Entrance is located on Sheet #	Detail is on Sheet #
All	UD (Type C)	C-7	C-8

**STOCKPILE CONTAINMENT** will be used onsite to minimize or eliminate the discharge of soil, topsoil, base material or rubble, from entering drainage systems or surface waters. All stockpiles must be located within the limit of disturbance, protected from run-on with the use of temporary sediment barriers and provided with cover or stabilization to avoid contact with precipitation and wind where and when practical.

Stockpile management consists of procedures and practices designed to minimize or eliminate the discharge of stockpiled material (soil, topsoil, base material, rubble) from entering drainage systems or surface waters.

For any stockpiles or land clearing debris composed, in whole or in part, of sediment or soil, you must comply with the following requirements:

1. Locate piles within the designated limits of disturbance.
2. Protect from contact with stormwater (including run-on) using a temporary perimeter sediment barrier.
3. Where practicable, provide cover or appropriate temporary vegetative or structural stabilization to avoid direct contact with precipitation or to minimize sediment discharge.
4. NEVER hose down or sweep soil or sediment accumulated on pavement or other impervious surfaces into any stormwater conveyance, storm drain inlet, or surface water.
5. To the maximum extent practicable, contain and securely protect from wind.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

<b>STOCKPILE CONTAINMENT</b>				
Construction Phase #	Run-on measures necessary? (yes/no)	Stabilization or Cover Type	Stockpile Containment Measure	Sheet #
As needed	no	None	Filter Sock	C-8

**CONSTRUCTED SEDIMENT STRUCTURES**

**TEMPORARY SEDIMENT TRAPS** will not be utilized onsite. There will be no disturbed drainage areas greater than one acre that will be exposed for longer than six months. Design and sizing calculations in accordance with the *RI SESC Handbook*, Section Six are found in the project stormwater report. A summary of the calculations are provided below:

Are temporary sediment traps required at the site?

Yes       No

**The existing ponding area on site adjacent to the north property line may be expanded and used as temporary sediment trap constructed as shown on sheet C-7 and per the details provided on sheet C-8.**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**TEMPORARY SEDIMENT BASIN(S)** may be utilized onsite.

Are temporary sediment basins required at the site?

Yes       No

**2.10 Properly Design Constructed Stormwater Conveyance Channels**

Are temporary stormwater conveyance practices required in order to properly manage runoff within the proposed construction project?

Yes       No

**No temporary stormwater conveyances are required for construction.**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**2.11 Erosion, Runoff, and Sediment Control Measure List**

It is expected that this table and corresponding Inspection Reports will be amended as needed throughout the construction project as control measures are added or modified.

<b>Phase No. 1</b>		
<b>Location/Station</b>	<b>Control Measure Description/Reference</b>	<b>Maintenance Requirement</b>
Adjacent to Abutters	Filter Socks. Section Six, Sediment Control Measures, Compost tubes - <i>RI SESC Handbook</i> .	Inspection should be made after each storm event or 1/week and repair or replacement should be made promptly as needed.  Cleanout of accumulated sediment behind the barriers if sediment accumulates to at least 6 inches.
Coddington HWY Construction Entrance	Stone Stabilized Pad. Section Six: Sediment Control Measures – Construction Entrances – <i>RI SESC Handbook</i> .	The entrance shall be maintained in a condition which will prevent tracking or flowing of sediment onto existing paved surfaces. Provide periodic top dressing with additional stone or additional length as conditions demand.  Existing road adjacent to entrance shall be clean at the end of each day as necessary.  If maintenance alone is not enough to prevent excessive track out, increase length of entrance, modify construction access road surface, or install washrack or mudrack.
Along slopes and swales	Check Dams & straw bale rows. Section Five, Runoff Control Measures – Hay Bales – <i>RI SESC Handbook</i>	Inspection should be made after each storm event or 1/week and repair or replacement should be made promptly as needed or every 6 months.  Cleanout of accumulated sediment behind the dams if sediment accumulates to at least 6 inches.

## SECTION 3: CONSTRUCTION ACTIVITY POLLUTION PREVENTION

The purpose of construction activity pollution prevention is to prevent day to day construction activities from causing pollution.

This section describes the key pollution prevention measures that must be implemented to avoid and reduce the discharge of pollutants in stormwater. Example control measures include the proper management of waste, material handling and storage, and equipment/vehicle fueling/washing/maintenance operations.

Where applicable, include *RI SESC Handbook* or the *RI Department of Transportation Standard Specifications for Road and Bridge Construction* (as amended) specifications.

### 3.1 Existing Data of Known Discharges from Site

Are there known discharges from the project area?

Yes       No

Describe how this determination was made:

- **Site observation**

If yes, list discharges and locations:

- N/A

Is there existing data on the quality of the known discharges?

Yes       No

If yes, provide data:

- N/A

### 3.2 Prohibited Discharges

The following discharges are prohibited at the construction site:

- Contaminated groundwater, unless specifically authorized by the RIDEM. These types of discharges may only be authorized under a separate DEM RIPDES permit.
- Wastewater from washout of concrete, unless the discharge is contained and managed by appropriate control measures.
- Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction materials.
- Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance. Proper storage and spill prevention practices must be utilized at all construction sites.
- Soaps or solvents used in vehicle and equipment washing.
- Toxic or hazardous substances from a spill or other release.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

All types of waste generated at the site shall be disposed of in a manner consistent with State Law and/or regulations.

Will any of the above listed prohibited discharges be generated at the site?

Yes       No

### 3.3 Proper Waste Disposal

Building materials and other construction site wastes must be properly managed and disposed of in a manner consistent with State Law and/or regulations.

- A waste collection area shall be designated on the site that does not receive a substantial amount of runoff from upland areas and does not drain directly to a waterbody or storm drain.
- All waste containers shall be covered to avoid contact with wind and precipitation.
- Waste collection shall be scheduled frequently enough to prevent containers from overflowing.
- All construction site wastes shall be collected, removed, and disposed of in accordance with applicable regulatory requirements and only at authorized disposal sites.
- Equipment and containers shall be checked for leaks, corrosion, support or foundation failure, or other signs of deterioration. Those that are found to be defective shall be immediately repaired or replaced.

Is waste disposal a significant element of the proposed project?

Yes       No

### 3.4 Spill Prevention and Control

All chemicals and/or hazardous waste material must be stored properly and legally in covered areas, with containment systems constructed in or around the storage areas. Areas must be designated for materials delivery and storage. All areas where potential spills can occur and their accompanying drainage points must be described. The owner and operator must establish spill prevention and control measures to reduce the chance of spills, stop the source of spills, contain and clean-up spills, and dispose of materials contaminated by spills. The operator must establish and make highly visible location(s) for the storage of spill prevention and control equipment and provide training for personnel responsible for spill prevention and control on the construction site.

Are spill prevention and control measures required for this particular project?

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

Yes       No

**It is not anticipated that this project will require the use of significant chemicals and/or hazardous waste materials in any significant quantities which would require a comprehensive SPCC plan.**

### 3.5 Control of Allowable Non-Stormwater Discharges

Per RIPDES Construction General Permit – Part III.J.2.e:

Discharges not comprised of stormwater are allowed under the RIPDES Construction General Permit but are limited to the following: discharges which result from the washdown of vehicles where no detergents are used; external building wash-down where no detergents are used; the use of water to control dust; firefighting activities; fire hydrant flushing; natural springs; uncontaminated groundwater; lawn watering; potable water sources including waterline flushing; irrigation drainage; pavement wash waters where spills or leaks of toxic or hazardous materials have not occurred (unless all spilled materials have been removed) and where detergents are not used; and foundation or footing drains where flows are not contaminated with process materials such as solvents, or contaminated by contact with soils where spills or leaks of toxic or hazardous materials has occurred. If any of these discharges may reasonably be expected to be present and to be mixed with stormwater discharges, they must be specifically listed here.

Are there allowable non-Stormwater discharges present on or near the project area?

Yes       No

Are there any known or proposed contaminated discharges, including anticipated contaminated dewatering operations, planned on or near the project area?

Yes       No

### 3.6 Control Dewatering Practices

Site owners and operators are prohibited from discharging groundwater or accumulated stormwater that is removed from excavations, trenches, foundations, vaults, or other similar points of accumulation, unless such waters are first effectively managed by appropriate control measures.

Examples of appropriate control measures include, but are not limited to, temporary sediment basins or sediment traps, sediment socks, dewatering tanks and bags, or filtration systems (e.g. bag or sand filters) that are designed to remove sediment. Uncontaminated, non-turbid dewatering water can be discharged without being routed to a control.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

At a minimum, the following discharge requirements must be met for dewatering activities:

1. Do not discharge visible floating solids or foam.
2. To the extent feasible, utilize vegetated, upland areas of the site to infiltrate dewatering water before discharge. In no case will surface waters be considered part of the treatment area.
3. At all points where dewatering water is discharged, utilize velocity dissipation devices.
4. With filter backwash water, either haul it away for disposal or return it to the beginning of the treatment process.
5. Replace and clean the filter media used in dewatering devices when the pressure differential equals or exceeds the manufacturer's specifications.
6. Dewatering practices must involve the implementation of appropriate control measures as applicable (i.e. containment areas for dewatering earth materials, portable sediment tanks and bags, pumping settling basins, and pump intake protection.)

Is it at all likely that the site operator will need to implement construction dewatering in order to complete the proposed project?

Yes                       No

**Dewatering will likely not be required for construction of the development based on the groundwater readings and on-slab construction of the structures.**

### **3.7 Establish Proper Building Material Staging Areas**

All construction materials that have the potential to contaminate stormwater must be stored properly and legally in covered areas, with containment systems constructed in or around the storage areas. Areas must be designated for materials delivery and storage. Designated areas shall be approved by the site owner/engineer. Minimization of exposure is not required in cases where the exposure to precipitation and to stormwater will not result in the discharge of pollutants, or where exposure of a specific material or product poses little risk of stormwater contamination (such as final products and materials intended for outdoor use). Materials on site may include the following:

- Temporary Soil Stockpiles
- Concrete construction
- Construction Waste
- Construction machinery
- Site toilet facilities
- Asphalt materials

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**3.8 Minimize Dust**

Dust control procedures and practices shall be used to suppress dust on a construction site during the construction process, as applicable. Precipitation, temperature, humidity, wind velocity and direction will determine amount and frequency of applications. However, the best method of controlling dust is to prevent dust production. This can best be accomplished by limiting the amount of bare soil exposed at one time. Dust Control measures outlined in the *RI SESC Handbook* shall be followed. Other dust control methods include watering, chemical application, surface roughening, wind barriers, walls, and covers.

See section 2.5.

**3.9 Designate Washout Areas**

At no time shall any material (concrete, paint, chemicals) be washed into storm drains, open ditches, streets, streams, wetlands, or any environmentally sensitive area. The site operator must ensure that construction waste is properly disposed of, to avoid exposure to precipitation, at the end of each working day.

Will washout areas be required for the proposed project?

Yes

No

**There will be no washout of pollutants allowed on the Site.**

**3.10 Establish Proper Equipment/Vehicle Fueling and Maintenance Practices**

Vehicle fueling shall not take place within regulated wetlands or buffer zone areas, or within 50-feet of the storm drain system. Designated areas shall be depicted on the SESC Site Plans, or shall be approved by the site owner.

Vehicle maintenance and washing shall occur off-site, or in designated areas depicted on the SESC Site Plans or approved of by the site owner. Maintenance or washing areas shall not be within regulated wetlands or buffer zone areas, or within 50-feet of the storm drain system. Maintenance areas shall be clearly designated, and barriers shall be used around the perimeter of the maintenance area to prevent stormwater contamination.

Construction vehicles shall be inspected frequently for leaks. Repairs shall take place immediately. Disposal of all used oil, antifreeze, solvents and other automotive-related chemicals shall be according to applicable regulations; at no time shall any material be washed down the storm drain or in to any environmentally sensitive area.

The potential for fuel or fluid leaks from site construction plant will be minimized by the formation of and adherence to a Schedule of Maintenance for all construction equipment. The General Contractor

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

will be responsible for the production of and adherence to a Schedule of Maintenance for construction equipment. All vehicles on site will be monitored for leaks. Petroleum products will be stored in tightly sealed containers, all of which will be clearly labeled. Form release oil used for decorative stone work will be applied over a pallet covered with absorbent material to collect excess fluid. The absorbent material will be replaced and disposed of properly when saturated.

### **3.11 Chemical Treatment for Erosion and Sediment Control**

Chemical stabilizers, polymers, and flocculants are readily available on the market and can be easily applied to construction sites for the purposes of enhancing the control of erosion, runoff, and sedimentation. The following guidelines should be adhered to for construction sites that plan to use treatment chemicals as part of their overall erosion, runoff, and sedimentation control strategy.

The U.S. Environmental Protection Agency has conducted research into the relative toxicity of chemicals commonly used for the treatment of construction stormwater discharges. The research conducted by the EPA focused on different formulations of chitosan, a cationic compound, and both cationic and anionic polyacrylamide (PAM). In summary, the studies found significant toxicity resulting from the use of chitosan and cationic PAM in laboratory conditions, and significantly less toxicity associated with using anionic PAM. EPA's research has led to the conclusion that the use of treatment chemicals for erosion, runoff, and sedimentation control requires proper operator training and appropriate usage to avoid risk to aquatic species. In the case of cationic treatment chemicals additional safeguards may be necessary.

#### **Application/Installation Minimum Requirements**

If a site operator plans to use polymers, flocculants, or other treatment chemicals during construction the SESC plan must address the following:

1. Treatment chemicals shall not be applied directly to or within 100 feet of any surface water body, wetland, or storm drain inlet.
2. Use conventional erosion, runoff, and sedimentation controls prior to and after the application of treatment chemicals. Use conventional erosion, runoff, and sedimentation controls prior to chemical addition to ensure effective treatment. Chemicals may only be applied where treated stormwater is directed to a sediment control (e.g. temporary sediment basin, temporary sediment trap or sediment barrier) prior to discharge.
3. Sites shall be stabilized as soon as possible using conventional measures to minimize the need to use chemical treatment.
4. Select appropriate treatment chemicals. Chemicals must be selected that are appropriately suited to the types of soils likely to be exposed during construction and to the expected turbidity, pH, and flow rate of stormwater flowing into the chemical treatment system or treatment area. **Soil testing is essential. Using the wrong form of chemical treatment will result in some form of performance failure and unnecessary environmental risk.**

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

5. Minimize discharge risk from stored chemicals. Store all treatment chemicals in leak-proof containers that are kept under storm-resistant cover and surrounded by secondary containment structures (e.g., spill berms, decks, spill containment pallets), or provide equivalent measures, designed and maintained to minimize the potential discharge of treatment chemicals in stormwater or by any other means (e.g., storing chemicals in covered areas or having a spill kit available on site).
  
6. Use chemicals in accordance with good engineering practices and specifications of the chemical provider/supplier. You must also use treatment chemicals and chemical treatment systems in accordance with good engineering practices, and with dosing specifications and sediment removal design specifications provided by the supplier of the applicable chemicals, or document specific departures from these practices or specifications and how they reflect good engineering practice.

Will chemical stabilizers, polymers, flocculants or other treatment chemicals be utilized on the proposed construction project?

Yes

No

**3.12 Construction Activity Pollution Prevention Control Measure List**

**It is expected that this table will be amended as needed throughout the construction project. None are specified at this time.**

Phase No. 1		
Location/Station	Control Measure Description/Reference	Maintenance Requirement

## SECTION 4: CONTROL MEASURE INSTALLATION, INSPECTION, AND MAINTENANCE

### 4.1 Installation

Complete the installation of temporary erosion, runoff, sediment, and pollution prevention control measures by the time each phase of earth-disturbance has begun. All stormwater control measures must be installed in accordance with good judgment, including applicable design and manufacturer specifications. Installation techniques and maintenance requirements may be found in manufacturer specifications and/or the *RI SESC Handbook*.

**SESC measures are to be installed per the plans included in the permitting plan set sheet C-7. Details provided on sheet C-8.**

### 4.2 Monitoring Weather Conditions

*Anticipating Weather Events* - Care will be taken to the best of the operator's ability to avoid disturbing large areas prior to anticipated precipitation events. Weather forecasts must be routinely checked, and in the case of an expected precipitation event of over 0.25-inches over a 24-hour period, it is highly recommended that all control measures should be evaluated and maintained as necessary, prior to the weather event. In the case of an extreme weather forecast (greater than one-inch of rain over a 24-hour period), additional erosion/sediment controls may need to be installed.

*Storm Event Monitoring For Inspections* - At a minimum, storm events must be monitored and tracked in order to determine when post-storm event inspections must be conducted. Inspections must be conducted and documented at least once every seven (7) calendar days and within twenty-four (24) hours after any storm event, which generates at least 0.25 inches of rainfall per twenty-four (24) hour period and/or after a significant amount of runoff or snowmelt.

The weather gauge station and website that will be utilized to monitor weather conditions on the construction site is as follows:

- [www.wunderground.com](http://www.wunderground.com) (Middletown RI – 02842)

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

### 4.3 Inspections

Minimum Frequency - Each of the following areas must be inspected by or under the supervision of the owner and operator at least once every seven (7) calendar days and within twenty-four (24) hours after any storm event, which generates at least 0.25 inches of rainfall per twenty-four (24) hour period and/or after a significant amount of runoff or snowmelt:

- a. All areas that have been cleared, graded, or excavated and where permanent stabilization has not been achieved;
- b. All stormwater erosion, runoff, and sediment control measures (including pollution prevention control measures) installed at the site;
- c. Construction material, unstabilized soil stockpiles, waste, borrow, or equipment storage, and maintenance areas that are covered by this permit and are exposed to precipitation;
- d. All areas where stormwater typically flows within the site, including temporary drainage ways designed to divert, convey, and/or treat stormwater;
- e. All points of discharge from the site;
- f. All locations where temporary soil stabilization measures have been implemented;
- g. All locations where vehicles enter or exit the site.

Reductions in Inspection Frequency - If earth disturbing activities are suspended due to frozen conditions, inspections may be reduced to a frequency of once per month. The owner and operator must document the beginning and ending dates of these periods in an inspection report.

Qualified Personnel – The site owner and operator are responsible for designating personnel to conduct inspections and for ensuring that the personnel who are responsible for conducting the inspections are “qualified” to do so. A “qualified person” is a person knowledgeable in the principles and practices of erosion, runoff, sediment, and pollution prevention controls, who possesses the skills to assess conditions at the construction site that could impact stormwater quality, and the skills to assess the effectiveness of any stormwater controls selected and installed to meet the requirements of the permit.

Recordkeeping Requirements - All records of inspections, including records of maintenance and corrective actions must be maintained with the SESC Plan. Inspection records must include the date and time of the inspection, and the inspector’s name, signature, and contact information.

#### General Notes

- A separate inspection report will be prepared for each inspection.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

- The Inspection Reference Number shall be a combination of the RIPDES Construction General Permit No - consecutively numbered inspections. ex/ Inspection reference number for the 4<sup>th</sup> inspection of a project would be: RIR10####-4
- Each report will be signed and dated by the Inspector and must be kept onsite.
- Each report will be signed and dated by the Site Operator.
- The corrective action log contained in each inspection report must be completed, signed, and dated by the site operator once all necessary repairs have been completed.
- It is the responsibility of the site operator to maintain a copy of the SESC Plan, copies of all completed inspection reports, and amendments as part of the SESC Plan documentation at the site during construction.

**Failure to make and provide documentation of inspections and corrective actions under this part constitutes a violation of your permit and enforcement actions under 46-12 of R.I. General Laws may result.**

#### **4.4 Maintenance**

Maintenance procedures for erosion and sedimentation controls and stormwater management structures/facilities are described on the SESC Site Plans and in the *RI SESC Handbook*.

Site owners and operators must ensure that all erosion, runoff, sediment, and pollution prevention controls remain in effective operating condition and are protected from activities that would reduce their effectiveness. Erosion, runoff, sedimentation, and pollution prevention control measures must be maintained throughout the course of the project.

**Note: It is recommended that the site operator designate a full-time, on-site contact person responsible for working with the site owner to resolve SESC Plan-related issues.**

#### **4.5 Corrective Actions**

If, in the opinion of the designated site inspector, corrective action is required, the inspector shall note it on the inspection report and shall inform the site operator that corrective action is necessary. The site operator must make all necessary repairs whenever maintenance of any of the control measures instituted at the site is required.

In accordance with the *RI SESC Handbook*, the site operator shall initiate work to fix the problem immediately after its discovery, and complete such work by the close of the next work day, if the problem does not require significant repair or replacement, or if the problem can be corrected through routine maintenance.

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

When installation of a new control or a significant repair is needed, site owners and operators must ensure that the new or modified control measure is installed and made operational by no later than seven (7) calendar days from the time of discovery where feasible. If it is infeasible to complete the installation or repair within seven (7) calendar days, the reasons why it is infeasible must be documented in the SESC Plan along with the schedule for installing the control measures and making it operational as soon as practicable after the 7-day timeframe. Such documentation of these maintenance procedures and timeframes should be described in the inspection report in which the issue was first documented. If these actions result in changes to any of the control measures outlined in the SESC Plan, site owners and operators must also modify the SESC Plan accordingly within seven (7) calendar days of completing this work.

## SECTION 5: AMENDMENTS

This SESC Plan is intended to be a working document. It is expected that amendments will be required throughout the active construction phase of the project. **Even if practices are installed on a site according to the approved plan, the site is only in compliance when erosion, runoff, and sedimentation are effectively controlled throughout the entire site for the entire duration of the project.**

The SESC Plan shall be amended within seven (7) days whenever there is a change in design, construction, operation, maintenance or other procedure which has a significant effect on the potential for the discharge of pollutants, or if the SESC Plan proves to be ineffective in achieving its objectives (i.e. the selected control measures are not effective in controlling erosion or sedimentation).

In addition, the SESC Plan shall be amended to identify any new operator that will implement a component of the SESC Plan.

All revisions must be recorded in the Record of Amendments Log Sheet, which is contained in Attachment G of this SESC Plan, and dated red-lined drawings and/or a detailed written description must be appended to the SESC Plan. Inspection Forms must be revised to reflect all amendments. Update the Revision Date and the Version # in the footer of the Report to reflect amendments made.

All SESC Plan Amendments, except minor non-technical revisions, must be approved by the site owner and operator. Any amendments to control measures that involve the practice of engineering must be reviewed, signed, and stamped by a Professional Engineer registered in the State of RI.

The amended SESC plan must be kept on file at the site while construction is ongoing and any modifications must be documented.

Attach a copy of the Amendment Log. Refer to Attachment G.

## **SECTION 6: RECORDKEEPING**

### **RIPDES Construction General Permit – Parts III.D, III.G, III.J.3.b.iii, & V.O**

It is the site owner and site operator's responsibility to have the following documents available at the construction site and immediately available for RIDEM review upon request:

- A copy of the fully signed and dated SESC Plan, which includes:
  - A copy of the General Location Map  
INCLUDED AS ATTACHMENT A
  - A copy of all SESC Site Plans  
INCLUDED AS ATTACHMENT B
  - A copy of the RIPDES Construction General Permit  
INCLUDED AS ATTACHMENT C
  - A copy of any regulatory permits (RIDEM Freshwater Wetlands Permit, CRMC Assent, RIDEM Water Quality Certification, RIDEM Groundwater Discharge Permit, RIDEM RIPDES Construction General Permit authorization letter, etc.)  
INCLUDED AS ATTACHMENT D
  - The signed and certified NOI form or permit application form  
INCLUDED AS ATTACHMENT E
  - Completed Inspection Reports w/Completed Corrective Action Logs  
INCLUDED AS ATTACHMENT F
  - SESC Plan Amendment Log  
INCLUDED AS ATTACHMENT G

Soil Erosion and Sediment Control Plan  
Coddington Cove Commons, Middletown RI

**SECTION 7: PARTY CERTIFICATIONS**

**RIPDES Construction General Permit – Part V.G**

All parties working at the project site are required to comply with the Soil Erosion and Sediment Control Plan (SESC Plan including SESC Site Plans) for any work that is performed on-site. The site owner, site operator, contractors and sub-contractors are encouraged to advise all employees working on this project of the requirements of the SESC Plan. A copy of the SESC Plan is available for your review at the following location: **Construction Trailer**, or may be obtained by contacting the site owner or site operator.

The site owner and site operator and each subcontractor engaged in activities at the construction site that could impact stormwater must be identified and sign the following certification statement.

*I acknowledge that I have read and understand the terms and conditions of the Soil Erosion and Sediment Control (SESC) Plan for the above designated project and agree to follow the control measures described in the SESC Plan and SESC Site Plans.*

Site Owner:

Jean Mello  
Mello Realty, Inc.  
PO Box 4129  
Middletown, FL 02842

 5/21/24  
signature/date

Site Operator:

TBD

\_\_\_\_\_  
signature/date


Designated Site Inspector:

TBD

\_\_\_\_\_  
signature/date

Sub-contractor SESC Plan Contact:

Northeast Engineers & Consultants, Inc.  
Jeremy Rosa, Senior Civil Engineer  
6 Valley Road  
Middletown, RI 02842  
401-849-0810

 5/22/24  
signature/date

## **LIST OF ATTACHMENTS**

**Attachment A - General Location Map**

**Attachment B - SESC Site Plans**

**Attachment C - Copy of RIPDES Construction General Permit and Authorization  
to Discharge**

**Attachment D - Copy of Other Regulatory Permits**

**Attachment E - Copy of RIPDES NOI**

**Attachment F - Inspection Reports w/ Corrective Action Log**

**Attachment G - SESC Plan Amendment Log**

## SESC Plan Inspection Report

Project Information			
Name	Coddington Cove Commons		
Location	#300 Coddington Highway, Middletown, RI		
DEM Permit No.			
Site Owner	Name	Phone	Email
	Mello Realty, Inc.	401-641-5140	etlopespe@msn.com
Site Operator	Name	Phone	Email
Inspection Information			
Inspector Name	Name	Phone	Email
Inspection Date		Start/End Time	
Inspection Type <input type="checkbox"/> Weekly <input type="checkbox"/> Pre-storm event <input type="checkbox"/> During storm event <input type="checkbox"/> Post-storm event <input type="checkbox"/> Other			
Weather Information			
Last Rain Event Date:                      Duration (hrs):                      Approximate Rainfall (in):			
Rain Gauge Location & Source:			
Weather at time of this inspection:			

**Check statement that applies then sign and date below:**

I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have determined that maintenance and corrective actions are not required at this time.

I, as the designated Inspector, certify that this site has been inspected as required by regulation and I have made the determination that the site requires corrective actions. The required corrective actions are noted within this inspection report.

<b>Inspector:</b>	Print Name	Signature	Date
<p>The Site Operator acknowledges by his/her signature, the receipt of this SESC Plan inspection report and its findings. He/she acknowledges that all recommended corrective actions must be completed and documentation of all such corrective actions must be made in this inspection report per applicable regulations.</p>			
<b>Operator:</b>	Print Name	Signature	Date

**Site-specific Control Measures**

Number the structural and non-structural stormwater control measures identified in the SESC Plan and on the SESC Site Plans and list them below (add as necessary). Bring a copy of this inspection form and any applicable SESC Site Plans with you during your inspections. This list will assist you to inspect all control measures at your site.

FILL THIS TABLE USING THE SESC PLAN TABLES 2.11 & 3.12.

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
1			<input type="checkbox"/> Yes <input type="checkbox"/> No		
2			<input type="checkbox"/> Yes <input type="checkbox"/> No		
3			<input type="checkbox"/> Yes <input type="checkbox"/> No		
4			<input type="checkbox"/> Yes <input type="checkbox"/> No		
5			<input type="checkbox"/> Yes <input type="checkbox"/> No		
6			<input type="checkbox"/> Yes <input type="checkbox"/> No		
7			<input type="checkbox"/> Yes <input type="checkbox"/> No		
8			<input type="checkbox"/> Yes <input type="checkbox"/> No		
9			<input type="checkbox"/> Yes <input type="checkbox"/> No		
10			<input type="checkbox"/> Yes <input type="checkbox"/> No		
11			<input type="checkbox"/> Yes <input type="checkbox"/> No		
12			<input type="checkbox"/> Yes <input type="checkbox"/> No		
13			<input type="checkbox"/> Yes <input type="checkbox"/> No		

	Location/Station	Control Measure Description	Installed & Operating Properly?	Assoc. Photo/ Figure #	Corrective Action Needed (Yes or No; if 'Yes', please detail action required)
14			<input type="checkbox"/> Yes <input type="checkbox"/> No		
15			<input type="checkbox"/> Yes <input type="checkbox"/> No		
16			<input type="checkbox"/> Yes <input type="checkbox"/> No		
17			<input type="checkbox"/> Yes <input type="checkbox"/> No		
18			<input type="checkbox"/> Yes <input type="checkbox"/> No		
19			<input type="checkbox"/> Yes <input type="checkbox"/> No		
20			<input type="checkbox"/> Yes <input type="checkbox"/> No		
21			<input type="checkbox"/> Yes <input type="checkbox"/> No		
22			<input type="checkbox"/> Yes <input type="checkbox"/> No		
23			<input type="checkbox"/> Yes <input type="checkbox"/> No		
24			<input type="checkbox"/> Yes <input type="checkbox"/> No		
25			<input type="checkbox"/> Yes <input type="checkbox"/> No		
26			<input type="checkbox"/> Yes <input type="checkbox"/> No		
27			<input type="checkbox"/> Yes <input type="checkbox"/> No		
28			<input type="checkbox"/> Yes <input type="checkbox"/> No		
29			<input type="checkbox"/> Yes <input type="checkbox"/> No		

**General Site Issues**

Below are some general site issues that should be assessed during inspections. Please **customize** this list as needed for conditions at the site.

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
1	Have all control measures been installed as specified in the RISESC Handbook and prior to any earth disturbing activities?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
2	Are appropriate limits of disturbance (LOD) established?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
3	Are controls that limit runoff from exposed soils by diverting, retaining, or detaining flows (such as check dams, sediment basins, etc.) in place?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
4	Are all temporary conveyance practices installed correctly and functioning as designed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
5	Has maintenance been performed as required to ensure continued proper function of all temporary conveyances practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
6	Were all exposed soils seeded by October 15 <sup>th</sup> ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
7	Have soils been stabilized where earth disturbance activities have permanently or temporarily ceased on any portion of the site and will not resume for more than 14 days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
8	In instances where adequate vegetative stabilization was not established by November 15 <sup>th</sup> , have non-vegetative erosion control measures must be employed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
9	If work is to continue from October 15 <sup>th</sup> through April 15 <sup>th</sup> , are steps taken to ensure that only the day's work area will be exposed and all erodible soil is stabilized within 5 working days?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
10	Have inlet protection measures (such as fabric drop inlet protection, curb drop inlet protection, etc.) been properly installed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
11	Has the operator cleaned and maintained inlet protection measures when needed?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
12	Has the operator removed accumulated sediment adjacent to inlet protection measures within 24 hours of detection?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
13	Has the operator properly installed outlet protection (such as riprap, turf mats, etc.) at all temporary and permanent discharge points?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
14	Are all outlet protection measures functioning properly in order to reduce discharge velocity, promote infiltration, and eliminate scour?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
15	Have all discharge points been inspected to ensure the prevention of scouring and channel erosion?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
16	Have sediment controls been installed along perimeter areas that will receive stormwater from earth disturbing activities?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
17	Is the operator maintaining sediment controls in accordance with the requirements in the <i>RI SESC Handbook</i> ?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
18	Have temporary sediment barriers been installed around permanent infiltration areas (such as bioretention areas, infiltration basins, etc.)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
19	Have staging areas and equipment routing been implemented to avoid compaction where permanent infiltration areas will be located?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
20	Are surface outlet structures (such as skimmers, siphons, etc.) installed for each temporary sediment basin? [Exception: frozen conditions]	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
21	Have all temporary sediment basins or traps been inspected and maintained as required to ensure proper function?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
22	Does the project include the use of polymers, flocculants, or other chemicals to control erosion, sedimentation, or runoff from the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
23	Are all chemicals being managed in accordance with Appendix J of the <i>RI SESC Handbook</i> and current best management practices?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
24	Has the site operator taken steps to <b>prohibit</b> the following pollutant discharges on the site?			

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
a	Contaminated groundwater.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
b	Wastewater from washout of concrete; unless properly contained, managed, and disposed of.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
c	Wastewater from washout and cleanout of stucco, paint, form release oils, curing compounds, and other construction products.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
d	Fuels, oils, or other pollutants used in vehicle and equipment operation and maintenance.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
e	Soaps or solvents used in vehicle and equipment washing.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
f	Toxic or hazardous substances from a spill or other release.	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
25	Is the operator using properly constructed entrances/exits to the site so sediment removal occurs prior to vehicles exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
26	If needed, are additional controls (such as rumble strips, rattle plates, etc.) in place to remove sediment from tires prior to exiting?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
27	Is sediment track-out being removed by the end of the same workday in which it occurs (via sweeping, shoveling, or vacuuming)?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
28	Are all wastes generated at the site being managed and properly disposed of by the end of each workday?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
29	Are all chemicals and hazardous waste materials stored properly in covered areas and surrounded by containment control systems?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
30	Has the operator established highly visible locations for the storage of spill prevention and control equipment on the construction site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
31	Are allowable non-stormwater discharges being managed properly with adequate controls?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
32	Is the site operator properly managing groundwater or stormwater that is removed from excavations, trenches, or similar points of accumulation?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		

	Compliance Question		Assoc. Photo/ Figure #	Corrective Action Needed (If 'Yes', please detail action required and include location/station)
33	Are proper procedures and controls in place for the storage of materials that may discharge pollutants if exposed to stormwater?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Are stockpiles located within the limits of disturbance?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Are stockpiles being protected from contact with stormwater using a temporary sediment barrier?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Where needed, has cover or appropriate temporary vegetative or structural stabilization been utilized for stockpiles?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Is the operator effectively managing the generation of dust through the use of water, chemicals, or minimization of exposed soil?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Are designated washout areas (such as wheel washing stations, washout for concrete, paint, stucco, etc.) clearly marked on the site?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	Are vehicle fueling and maintenance areas properly located to prevent pollutants from impacting stormwater and sensitive receptors?	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		
	(Other)			

(add more as necessary)

**General Field Comments:**

**Photos:**

(Associated photos – each photo should be dated and have a unique identification # and written description indicating where it is located within the project area. If a close up photo is required, it should be preceded with a photo including both the detail area and some type of visible fixed reference point. Photos should be annotated with Station numbers and other identifying information where needed.)

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

<b>Photo #:</b> (insert Photo here)	<b>Station:</b>
	<b>Description:</b>

(add more as necessary)



## Amendment Log

---

### TO BE FILLED OUT BY SITE OPERATOR

*Describe amendment(s) to be made to the SESC Plan, the date, and the person/title making the amendment. ALL amendments must be approved by the Site Owner.*

#	Date	Description of Amendment	Amended by: Person/Title	Site Owner Must Initial
1				
2				
3				
4				
5				
6				
7				
8				
9				
10				

Add more lines/pages as necessary